

SEGUIN ART LEAGUE

CONSTRUCTION PROGRESS #35

April 25, 2022

Joe Saenz
Construction Manager
Renovation Committee Chair

On Monday the outside power gear will be inspected. Inside power connections to the HVAC system have started and will be finished next week. Installing the linear lights over the classroom will be finished soon thereafter. Vinyl flooring will be installed next week, where required, and the final plumbing connections will be made.

Next week, our volunteer crew will begin building the exit ramp and pre-hung door units. Work during the next two weeks will be paced to enable occupancy approval next month.

Thank you for your support!

Joe